BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Emergency works in ward no-02 of yelahanka Sub division			
2	Sanctioned Estimate No. And Date	CE/YNK-2/TS/99/2018-19 dt 29-11-2018 CE/YNK/AS/54/2018-19 dt. 29-11-2018			
3	Name of the Contractor	Sri G Muniraju (KBS Engineering works			
4	Time Stipulated for Completion of work	240 days			
5	Date of Commencement	21/02/19			
6	Date of Completion:	4/01/2020			
7	Measurment Recorded				
	M.B No	1178			
	Page No	11725 to 11734			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer				
	2) Asst. Engineer	CHANDRAKANTHA RAJU .P.A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
BBMP
Yelahanka, Bangalore

Scanned by CamScanner